Lift /Ramp Road Call Report May 1, 2022 – June 4, 2022

Coach Series	Type	Date	Coach # *Pre-trip failure	Line #	Operator Length of Service	Problem Description	Problem Found * Indicates Chargeable	Pax Received Ride?
1300 (Lift U)	Ramp	5/2/22	1308	51A	25-60 mos.	Ramp not working	Replaced pull ring.*	
1300 (Lift U)	Ramp	5/13/22	1317	20	60+ mos.	Ramp won't stow	Repaired ramp floor. *	
1400 (Lift U)	Ramp	5/3/22	1409	10	60+ mos.	Ramp not working	Repaired lift pull ring. *	
1400 (Lift U)	Ramp	5/6/22	1415	10	60+ mos.	Ramp won't lay flat	Straighten lift ramp. *	
1500 (Lift U)	Ramp	5/15/22	1537	72	25-60 mos.	Ramp stuck, cleared	RSV - Repaired Ramp Operation.	
1500 (Lift U)	Ramp	5/2/22	1538	71	25-60 mos.	Ramp stuck	Removed Debris in ramp.	
1500 (Lift U)	Ramp	5/18/22	1568	6	60+ mos.	Ramp won't stow	adjust latch*	

Operator Length of Service Totals:

0-6 Mos.: **0** Operator; 7-12 Mos.: **0** Operators; 13-24 Mos.: **0** Operators; 25-60 Mos.: **3** Operators; 60+ Mos.: **4** Operators (15) (78) (118) (438) (718)

Series	Year Added	Туре	Qty		
1000	2003	True Low Floor Standard (40 ft.)	30		
1200	2008	True Low Floor Standard (40 ft.) <van hool=""></van>	27		
1300	2012	Standard Low Floor (40 ft) Gillig	65		
1400	2014	Standard Low Floor (40 ft) Gillig	68		
1500	2016-2017	Standard Low Floor (40 ft) Gillig	90		
1600	2018	Standard Low Floor (40 ft) Gillig	35		
2100	2006-2009	Suburban Articulated	33		
2200	2013, 2017	Standard Low Floor (60 ft.) < New Flyer>	52		
2300	2018	BRT Bus, (60 ft.) <new flyer="" xcelsior=""></new>	27		
3500	2015	Eldorado Small Transit Vehicle	10		
5000	2006	Low Floor Standard (30 ft.)	51		
5100	2009	Low Floor Standard (30 ft.)	39		
6000	2000-2003	Commuter Coaches <mci></mci>	36		
6100	2014	Commuter Coaches (40 ft.) <gillig></gillig>	54		
6200	2018	Low Floor Double Deckers (42.5 ft.)	15		
7000	2018	Fuel Cell (40 ft) New Flyer	10		
8000	2019	Battery Electric (60 ft.) <new flyer=""></new>	5		
FC	2010	Fuel Cell Standard (40 ft.)	11		
*Total Revenue Vehicle – Active					

^{*}Some buses are not active or maybe replacements