C2 Schedule Overview - Accelerated Validator Pilot and Installation

ONBOARD SOLUTIONS	Start / status	Estimate	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Q4-23
Install Sol. 1 - GTFS Int. w/out OCU & Baseline (no int.)												
SFMTA	26-May-22	In progress					LRV-only	LRV-only	LRV-only	LRV-only	LRV-only	LRV-only
Marin Transit	**PLACEHOLDERS**	Mar-23			Proto/new veh.							
Petaluma Transit	COMPLETE	Oct 2022	Petaluma - complete December '22									
Santa Rosa	COMPLETE	Oct 2022	Santa Rosa - complete December '22									
Install Sol. 2 - Onboard Int. w/out OCU												
GGT	**PLACEHOLDERS**	Apr 2023				Prototype	GGT					
AC Transit	**PLACEHOLDERS**	Summer '23							First prototype: Nov-22			
SamTrans	Oct/Nov '22	In progress										
VTA	**PLACEHOLDERS**	Mar 2023			Install (first prototype: Nov-22)							
Soltrans	**PLACEHOLDERS**	Apr 2023			Prototype	Soltrans						
Install Sol. 3 - GTFS Int. w/OCU												
Pilot	15-Mar-23	Mar-23			Pilot							
FAST	**PLACEHOLDERS**	Jun '23						FAST				
County Connection	**PLACEHOLDERS**	Mar '23			Proto/new veh.							
LAVTA	**PLACEHOLDERS**	Dec; Apr				LAVTA (16 no-OCU installs Dec						
Union City	**PLACEHOLDERS**	Sep 2023									Union City	
Napa	**PLACEHOLDERS**	Jun 2023		Proto/new veh				Napa				
Install Sol. 4 - Onboard Int. w/OCU & Baseline												
Pilot	29-Mar-23	May-23				Pilot						
TriDelta	**PLACEHOLDERS**	Apr-May 2023				Proto/new veh				TriDelta		
WestCAT	**PLACEHOLDERS**	Aug 2023								WestCAT		
Sonoma County Transit (w/Sol. 4)	**PLACEHOLDERS**	Apr 2023/TBD	SIT 1/26		Proto/new veh				SCT			
Vacaville (w/Install Sol. 4)	**PLACEHOLDERS**	May 2023/TBD	SIT 1/19								Vacaville	
STAND-ALONE VALIDATOR (SAV)	**Start / status**	**Estimate**	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Q4-23
AC Transit	7-Jun-22		AC Transit - complete August-22									
SMART	17-May-22		SMART - complete May-22									
WETA	6-Jun-22		WETA - complete August-22									
Caltrain	24-Aug-22		Caltrain - complete November-22									
VTA	19-Aug-22											
GGF	22-Jun-22											
SFMTA	29-Jul-22											
ADDITIONAL ACCELERATED DEVICES	**Start / status**	**Estimate**	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	**Jul-23**	**Aug-23**	**Sep-23**	**Q4-23**
Retail - PAX Device - regional												